



**MARYSVILLE**  
**PUBLIC WORKS**

TO: Adele Ash

FROM: Ryan Keefe, Water Operations Lead II

DATE: 3/20/2024

SUBJECT: Fire Flow Test / 927 Alder Avenue

Water Operations has performed a fire flow test as requested for Land Technologies Inc. The results were as follows:

Static: 60 psi

Residual: 57 psi

Pitot: 40 psi

GPM: 1067

GPM @ 20 psi: 4321

The test was performed using Hose Monster equipment with the GPM taken from their flow chart. The GPM @ 20 psi was determined using the hydrant flow test calculator located on the Hose Monster website.

Any questions please contact me at 360-363-8168 or [rkeefe@marysvillewa.gov](mailto:rkeefe@marysvillewa.gov).

(360) 363-8100

Public Works  
80 Columbia Avenue  
Marysville, WA 98270